COMPLETION REPORT

1	Name of the Work	Repairs and Extension of UGD lines in Abbigere Village and surrounding area in ward no.12 Shettyhalli Sub Division.
2	Sanctioned Estimate No. and date	CE/DZ/TS/56/2019-20 Dated: 21.09.2019
3	Head of Account which is chargeable	P0190 (Job Code 012-18-000019)
4	Instrument Order No. and date	EE/DD/WO/399/19-20 dated: 21.09.2019
5	Name of Contractor	M/s Technical Manager(West), KRIDL
6	Work started	22-09-2019.
7	Work Completion	17/12/2019.
8	Time Stipulated for Completion of Work	90 days.
9	Delay in Execution of Work	—
10	Measurement recorded in	MB No. 4834 Page No. 483306 – 483307
11	Check Measurement of the Asst	
12	Name of the office/official in charge of the work	
	a) Asst. Eng/Junior Engineer	A.P. Shivakumar, AE
	b) Asst. Executive Engineer	Kumarappa.

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 50.00 Lakhs	Rs. 4998338/-	-	1662/-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.12

Asst.Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Shettyhalli sub division
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Executive Engineer
EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.